



City of Manhattan Beach

Department of Public Works

Engineering Division

3621 Bell Avenue, Manhattan Beach, CA 90266
 Phone: (310) 802-5350 Fax: (310) 802-5351 TDD: (310) 546-3501

CHANGE ORDER FORM

Change Order No.	FINAL	Plan No.	S-262
------------------	-------	----------	-------

Project Engineer	Tim Birthisel (Manhattan Beach)	Phone	310-802-5368
Inspector	Mark Leura (SA Associates)	Phone	626-622-1462

Project Title	Cycle 1 Sewer Main Replacement Project
---------------	--

Item Description	Original Contract Qty.	Recommended Addtl. Qty.	Change Order Cost
CCO#1 TOTAL (ITEM #1 TO ITEM #7)			\$ (5,182.57)
CCO#1 ITEM #1 Slurry backfill due to void beneath residential driveway apron located on north side of 16 th street.	0	1	\$ 1,933.60
CCO#1 ITEM #2 Sewer lateral camera investigation and sewer lateral restoration due to multiple sewer laterals connected to single residential building.	0	1	\$ 5,283.52
CCO#1 ITEM #3 Hand digging around Edison traffic light conduits conflicting with sewer pipe alignment near Fisher Ave.	0	1	\$ 4,351.57
CCO#1 ITEM #4 Hand digging around SCE electrical conduit bank crossing Manhattan Beach Blvd near intersection of MBB and Valley Dr.	0	1	\$ 6,465.70
CCO#1 ITEM #5 Traffic Control modifications and coordination with ongoing Gas Company.	0	1	\$ 2,771.02
CCO#1 ITEM #6 Hydro jetting and Camera inspection for additional Pipe Segments on Artesia Ave and Manhattan Beach Blvd	0	1	\$ 3,012.02
CCO#1 ITEM #7 Additional Sewer Camera inspection for 17 th Street Sewer from Redondo to Herrin.	0	1	\$ 800.00
CCO#1 ITEM #7 TOTAL QUANTITY ADJUSTMENTS:			\$ (29,800.00)
Quantity Adjustments:			
1. Bid Item #25: Reconnect existing sewer lateral to proposed new sewer including all fittings. Reconstruct lateral as required. Add (1) lateral. Total laterals installed and verified is (9).	8	9	\$ 500.00
2. Bid Item #38: Reconnect existing sewer lateral to proposed new sewer including all fittings. Reconstruct lateral as required. Add (4) laterals. Total laterals installed and verified is (5).	1	5	\$ 3,000.00
3. Bid Item #50: Reconnect existing sewer lateral to proposed new sewer including all fittings. Reconstruct lateral as required. Add (1) laterals. Total laterals installed and verified is (2).	1	2	\$ 750.00



City of Manhattan Beach

Department of Public Works

Engineering Division

3621 Bell Avenue, Manhattan Beach, CA 90266

Phone: (310) 802-5350 Fax: (310) 802-5351 TDD: (310) 546-3501

4. Bid Item #60: Point repair by excavation in pavement between 4 feet and 10 feet deep. Length to 12 feet. Remove (1) length of pipe. Total length installed (3).	4	3	\$ (7,500.00)
5. Bid Item #63: Reconnect existing sewer lateral to proposed new sewer including all fittings. Reconstruct lateral as required. Remove (1) laterals. Total laterals installed and verified is (2).	3	2	\$ (500.00)
6. Bid Item #75: Reconnect existing sewer lateral to proposed new sewer including all fittings. Reconstruct lateral as required. Add (1) lateral. Total laterals installed and verified is (2).	1	2	\$ 750.00
7. Bid Item #88: Reconnect existing sewer lateral to proposed new sewer including all fittings. Reconstruct lateral as required. Add (1) lateral. Total laterals installed and verified is (2).	1	2	\$ 500.00
8. Bid Item #112: Remove and dispose existing manholes. Construct sewer manhole with Plastic Steps and cover per plan. Connect to existing sewers. Remove (1) manhole. Total manholes installed and verified (1).	2	1	\$ (7,500.00)
9. Bid Item #116: Remove Entire Existing Manhole. Reconstruct surface to match existing. Remove (1). Total Restoration installed and verified (8).	16	8	\$ (800.00)
10. Bid Item #117: Restore all traffic signing and striping in accordance with City of Manhattan Beach Standards.	1	.20	\$ (4,000.00)
11. Bid Item #121: Special project site maintenance and public convenience and safety. Remove (1).	1	0	\$ (15,000.00)
CCO#2 1. Replacement of corroded 12" CMP Storm Drain with 12" RCP crossing Manhattan Beach Blvd, 50' east of the intersection of Manhattan Beach Blvd and Valley Dr. 2. Increase the contract time by 5 non-compensable workdays to complete the work.	0	1	\$ 49,500.00
CCO#3 Replacement of 75' corroded 24" CMP Storm Drain with 24" RCP crossing Artesia Blvd, 350' west of intersection of Artesia Blvd and S Peck Ave. due to sink hole.	0	1	\$ 152,859.22
CCO#4 Stabilization and Restoration of roadway surface on Marine Ave due to sinkhole.	0	1	\$ 24,615.99
Total Change Order Cost:		\$	221,792.64

METHOD OF PAYMENT (May be combination):

☒ Contract Unit Prices ☒ Negotiated Price ☒ Time & Materials (Estimated)*

CHANGE TO CONTRACT COST		CHANGE TO CONTRACT TIME	
Original Contract Cost	\$ 444,950	Original Working Days	120
Previous Changes	\$ -	Previous Work Days Changes	
Additions/Deletions to Bid Items per this C.O.	\$ 221,792.64	Current C.O. Work Day Change	5
To be billed per this C.O.	\$	New Total Working Days	125
New Contract Cost	\$ 666,742.64		

*Estimate Only

Visit the City of Manhattan Beach website at www.citymb.info



City of Manhattan Beach

Department of Public Works

Engineering Division

3621 Bell Avenue, Manhattan Beach, CA 90266

Phone: (310) 802-5350 Fax: (310) 802-5351 TDD: (310) 546-3501

CITY OF MANHATTAN BEACH: Project Manager: _____ Date: _____

APPROVED: City Engineer: _____ Date: _____

Public Works Director : _____ Date: _____

NOTE: This Change Order is effective on the date signed by the Public Works Director. Notify the Project Manager immediately if there is any disagreement. The Change Order costs indicated represent the complete cost to perform the noted work, and no other incidental or related costs are due or will be claimed for this item of work.

RECEIVED:

Ramona, Inc.
CONTRACTOR

By _____
OFFICER

DATE